Installation Certificate for Inspection and Testing of Zpark Chargers

Site:	
Address:	
Installation Company:	
Electrician:	

The undersigned electrical installation company hereby certifies that the installation has been carried out in accordance with applicable legislation, the regulations issued by the Swedish Electrical Safety Authority, the relevant parts of SS 436 40 00, and Zpark's installation instructions. All necessary inspections and tests have been completed prior to the commissioning of the installation.

Vänligen klarmarkera	✓
Continuity of the PE has been checked	
Verification of automatic disconnection has been performed (impedance/loop impedance)	
RCD type B / DC protection functional test performed	
Insulation resistance measurement performed	
Phase sequence verified (the phase sequence should be rotated for each individual unit)	
Torque settings verified according to Quick Guide	
Power applied and functional test performed	
Zpark identification label affixed (Applicable to Duo-M / PowerBay Core)	
The load balancing documentation has been fully filled in	

This document is solely an addition to the appropriate electrical installation documentation required for the installation of this facility.

Upon submission of the signed document, the installing electrical company certifies that the installation has been fully completed in accordance with the above-mentioned regulations and is therefore safe to commission.

Date: _____

Signature:

_____

Printed name: _____

ZPARK
ENERGY SYSTEMS

The signed document should be submitted to ***tekniker@zpark.se***